

Bramante Courtyard



**ONGOING RESTORATION REPORT
NOVEMBER 2024**

East Wall - fourth and final wall

Temporary scaffolding and adjustments to the perimeter of the façade were completed in October to allow the commencement of all the planned work.

The finishing touches are underway, particularly the screens, facilities, and services needed for the restoration work, the workers' stay, and the meeting rooms required for the regular site meetings.

The Office of the Superintendency of Cultural Heritage has held preliminary meetings to inform the site management and contractor of the technical equipment, materials, and the required restoration methods.

The official handover of the scaffolding (associated with the certification of compliance with all the necessary principles and certificates to ensure the workers's safety) is due in the third week of November.

The Office of the Superintendent of Cultural Heritage has arranged a pre-restoration photography campaign once the scaffolding is in place.

Work on the masonry is expected to start by the end of this month.

The first meeting will confirm the final schedule, which will cover twelve months of work, and the appropriateness of a partial handover of the site once significant parts of the façade have been completed.

Based on previous construction sites, the cleaning and reconstruction of the ornamentation is estimated to be completed by spring. Then, the finishing work will begin and should be completed within nine months from the start of work.



ii Imprendita SpA
Tel. +39 06 58007165

PONTI E
ALZAVANTI



Bramante Courtyard

**ONGOING RESTORATION REPORT
NOVEMBER 2024**